

SINO HUA-AN INTERNATIONAL BERHAD

Status update on resumption of production

	Capacity (tonnes)	Completion of repair work and firing-up of ovens	Testing and commissioning	Commencement of commercial production	
Phase 1	Oven #1	300,000	01.08.15	23.09.15	04.10.15
	Oven #2	300,000	17.08.15	07.10.15	17.10.15 (expected)
	Oven #3	300,000	01.09.15	20.10.15 (expected)	01.11.15 (expected)
	Oven #4	300,000	04.11.15 (expected)	23.12.15 (expected)	31.12.15 (expected)
Phase 2	Oven #5	600,000	<i>repair work to be deferred until industry prospect improves</i>		
		<u>1,800,000</u>			